Original/Duplicate/Triplicate

CONTRACT CERTIFICATE

(For Other Works)

DBR No 03/17-18
DATED 28/4/2017

No :- 1st & Part Bill Date.....200

Division Sub division

Bill Received No. Date..... Cash Book Voucher No..... dated

Scheduled Docted No.

Name of Work (as per sanctioned estimate) :- **Construction of Additional class Rooms,Toilet and Auditorium and Providing office Accessories to Yelahanaka Government Degree College,Yelahanka bangalore in ward no 01.**

Name of Contractor and Full Address :- **C N S MURTHY**

Reference to Work order No. :- **EE(Project)/YNK Zone/WO/20/2016-17,dated 01.09.2016**

Certified that the measurement were taken by me on 27/4/17 and recorded of pages 17501-17575 of measurement Book No 01/17-18 And that the work is satisfactorily executed.

Contractor

Officer-In-Charge of work

Certified that the measurements were taken by me on 27/4/17 And found correct. the work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreen upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

II Memorandum of Payment

1) Total value of work done or supplies made as per account within	I & part	1,79,61,488-00
2) Deduct amount to be held in reserve being.....percent Rs.....		
3) Deduct amount to be held in Balance	1% IT:	1,79,614-00
4) Deduct Payments:	4% VAT:	7,16,059-00
a) Amount of previous payment as in the office Cash Book Voucher No.....Dated .....S.D No.....	1% CESS:	1,79,614-00
Amount adjusted towards cash advance recovery of	0.1% CBC:	17,902-00
b) Payments cost store or other materials supplied	LR:	44,905-00
Now made recovery of amount creditable to this/other work		
Amount paid on this bill Cheque/Cash	T/D	11,36,894-00
5) Balance being unpaid value of work done held in reserve		
6) Deduct cash advance made on the Office Cash Book Voucher No..... dated..... less adjustments		
7) Net amount due to or from contractor	Payable	1,67,64,594-00
Unadjusted items		
8) Advance to contractor for materials brought to site (as detailed) with Value of Government materials supplied		

Contractor's Signature

Received Rs.....(in words)

.....

by cash and by adjustment of Payment as per memorandum.

Witnesses:

1

2

Stamp

Dated..... Signature of Contractor

Paid by me by cheque No.....dated.....

Cast Rs.....dated.....

Initials of Officer making payment

(For use in the Office)

Audited & Admitted for Rs.

1,79,61,488/-

1,67,64,594/- by Cheque

and Rs.11,36,894/- by Adjustment

Executive Engineer

Addl. Supdt.
Project Director
B.B.M.P.

Executive Engineer
Project Division
B.B.M.P.

SL.	Specifications	Unit	Previous Qty			Present Qty			Upto Date Qty		Rmks
			Qty	Rate	Amount	Qty	Rate	Amount	Qty	Amount	
1	2	3	4	5	6	7	8	9	10	12	13
1	Dismantling of existing structures like culverts,bridges, retaining walls and other structure comprising of masonry, cementconcrete, wood work, steel work, including T&P and scaffolding wherevernecessary, sorting the dismantled material, disposal of unserviceablematerial and stacking the serviceable material with all lifts complete asper specifications Dismantling brick/Tile work B. In cement mortar.	Cum					275.00				
2	Dismantling of existing structures like culverts,bridges, retaining walls and other structure comprising of masonry,cement concrete, wood work, steel work, including T&P and scaffoldingwherever necessary, sorting the dismantled material, disposal ofunserviceable material and stacking the serviceable material with all liftscomplete as per specifications Lime /Cement Concrete. I. By Manual Means :B. Cement Concrete Grade M-15 & M-20.	Cum					420.00				
3	Dismantling of existing structures like culverts,bridges, retaining walls and other structure comprising of masonry,cement concrete, wood work, steel work, including T&P and scaffoldingwherever necessary, sorting the dismantled material, disposal ofunserviceable material and stacking the serviceable material with all liftscomplete as per specifications.Prestressed / Reinforced cement concrete grade M-20 & above.	Cum					1145.00				
4	Dismantling cement concrete flooring or plain cement concrete work including removing and conveying the debris to distance upto 200m (within average thickness of 15 cms).	Sqm					61.00				
5	Dismantling of existing structures like culverts,bridges, retaining walls and other structure comprising of masonry, cementconcrete, wood work, steel work, including T&P and scaffolding wherevernecessary, sorting the dismantled material, disposal of unserviceablematerial and stacking the serviceable material with all lifts complete asper specifications.Rubble stone masonry in cement mortar.	Cum					275.00				
6	Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables)and removing the excavated stuff to a distance not exceeding 50mand lift upto 1.5m, excavated surface levelled and neatly dressed, disposed earth to be levelled after breaking of clods and neatly dressed as per specifications.	Cum					176.00				
7	Earth work excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in Hard soil not exceeding 1.5m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m after breaking of clods complete as per specification	Cum					317.00				
8	Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregate @ 0.892cum and fine aggregates @ 0.465cum machine mixed, machinemixed, concrete laid in layers not exceeding 15 cms, thick well compacted in foundation and plinth, cost of all materials, labour HOM of machinery, curing complete as per specifications.	Cum					5754.00				
9	Providing and constructing granite / trap / basalt Size Stone Masonry in cement mortar 1:6, stone hammered dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of maerials, labour, curing Complete as per specifications.	Cum					4544.00				
10	Filling available excavated earth (excluding rock) insides of foundations upto plinth in layers not exceeding 20cms. In depth, compacting each deposited layer by ramming after watering with a lead upto 50m. And lift upto 1.5m including cost of all labour complete as per specifications.	Cum					142.00				
11	Transportation of excavated earth by mechanical means including loading and unloading with a lead of 20 kmtr and dispersing the same as directed.	Cum					128.00				
12	Providing and removing Centering, shuttering, strutting, propping etc.,and removal of from work for foundations,footings,bases of columns for mass concrete incxluding cost of all materials, labour complete as per specification	Sqm					268.00				
13	Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum and fine aggregtes @ 0.47cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation plinth for roof slabs, staircase, lintles, retaining walls, return walls, walls (any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc., including cost of all materials, labour, HOM of machinery, curing, complete as per specifications.	Cum					7208.00				
14	Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum and fine aggregtes @ 0.47cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in ground floor level for roof slabs, staircase, lintles, retaining walls, return walls, walls (any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc., including cost of all materials, labour, HOM of machinery, curing, complete as per specifications. Ground Floor	Cum					7208.00				
15	Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum and fine aggregtes @ 0.47cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in ground floor level for roof slabs, staircase, lintles, retaining walls, return walls, walls (any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc., including cost of all materials, labour, HOM of machinery, curing, complete as per specifications. First Floor	Cum					7267.00				
16	Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum and fine aggregtes @ 0.47cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in ground floor level for roof slabs, staircase, lintles, retaining walls, return walls, walls (any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc., including cost of all materials, labour, HOM of machinery, curing, complete as per specifications. Second Floor	Cum					7327.00				
17	Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregares of ready mixed concrete for RCC works laid in 15 cms thick layers and well compated including vibrating, curing,etc., with all lead and lifts etc complete(excluisive of cost of steel and fabrication charges) Ready Mixed Cement Concrete for Beams, Staircase and Roof with M-25	Cum					7177.00				

Sl	Specifications	Unit	Previous Qty			Present Qty			Upto Date Qty		Rmks
			Qty	Rate	Amount	Qty	Rate	Amount	Qty	Amount	
18	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 24kgs, with 12mm and down size graded granite metal coarse aggregates @0.5175cum and fine aggregtes @ 0.345cum, with superplastisiser @0.225lts, machine mixed, well compacted for plain chajja of 7.5 cms. average thickness, upto ground floor level, including cost of all materials, labour, HOM of machinery, finishing, curing, complete as per specifications. Ground Floor	Sqm					516.00				
19	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 24kgs, with 12mm and down size graded granite metal coarse aggregates @0.5175cum and fine aggregtes @ 0.345cum, with superplastisiser @0.225lts, machine mixed, well compacted for plain chajja of 7.5 cms. average thickness, upto ground floor level, including cost of all materials, labour, HOM of machinery, finishing, curing, complete as per specifications. First Floor	Sqm					522.00				
20	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 24kgs, with 12mm and down size graded granite metal coarse aggregates @0.5175cum and fine aggregtes @ 0.345cum, with superplastisiser @0.225lts, machine mixed, well compacted for plain chajja of 7.5 cms. average thickness, upto ground floor level, including cost of all materials, labour, HOM of machinery, finishing, curing, complete as per specifications. Second Floor	Sqm					528.00				
21	Providing and laying in Mat for RCC roof at below the steel for avoiding concrete cement slurry as per the requirement of Engineer incharge.	Sqm					73.00				
22	Providing and removing Centering, shuttering, strutting, propping etc.,and removal of from work for vertical surface such as walls at any thickness including attched plasters, butresses, plinth cills and string courses cost of all materials, labour complete as per specification	Sqm					337.00				
23	Providing and removing Centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular / polygon in plan including cost of materials, labour complete as per specification and directions of the Engineer in charge. Ground Floor	Sqm					421.00				
24	Providing and removing Centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular / polygon in plan including cost of materials, labour complete as per specification and directions of the Engineer in charge. First Floor	Sqm					427.00				
25	Providing and removing Centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular / polygon in plan including cost of materials, labour complete as per specification and directions of the Engineer in charge. Second Floor	Sqm					433.00				
26	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as roofs landings balconies and likes thickness upto 200 mm including cost of all materials labour complete as per specifications upto 3.5M from Ground level. Ground Floor	Sqm					362.00				
27	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as roofs landings balconies and likes thickness upto 200 mm including cost of all materials labour complete as per specifications upto 3.5M from Ground level. First Floor	Sqm					368.00				
28	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as roofs landings balconies and likes thickness upto 200 mm including cost of all materials labour complete as per specifications upto 3.5M from Ground level. Second Floor	Sqm					374.00				
29	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintles exceeding 1 m in depth incluidng cost of all materials, labour complete as per specifications.Ground Floor	Sqm					297.00				
30	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintles exceeding 1 m in depth incluidng cost of all materials, labour complete as per specifications.First Floor	Sqm					303.00				
31	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintles exceeding 1 m in depth incluidng cost of all materials, labour complete as per specifications.Second Floor	Sqm					309.00				
32	Providing and removing centering, shuttering, strutting,propping etc., for chajjas,corbalsetc., including edges incluidng cost of all materials, labour complete as per specifications.Ground Floor	Sqm					312.00				
33	Providing and removing centering, shuttering, strutting,propping etc., for chajjas,corbalsetc., including edges incluidng cost of all materials, labour complete as per specifications.First Floor	Sqm					318.00				
34	Providing and removing centering, shuttering, strutting,propping etc., for chajjas,corbalsetc., including edges incluidng cost of all materials, labour complete as per specifications.Second Floor	Sqm					324.00				
35	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for Stairs (excluding landing) except spiral staircase including cost of all materials, labour complete as per specificaiton.Ground Floor	Sqm					553.00				
36	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for Stairs (excluding landing) except spiral staircase including cost of all materials, labour complete as per specificaiton.First Floor	Sqm					559.00				
37	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for Stairs (excluding landing) except spiral staircase including cost of all materials, labour complete as per specificaiton.Second Floor	Sqm					565.00				
38	Providing TMT Steel Reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications.TMT Bars Fe 500. Ground Floor	MT					65188.00				
39	Providing TMT Steel Reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications.TMT Bars Fe 500.First Floor	MT					65716.00				

Sl.	Specifications	Unit	Previous Qty			Present Qty			Upto Date Qty		Rmks
			Qty	Rate	Amount	Qty	Rate	Amount	Qty	Amount	
40	Providing TMT Steel Reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications.TMT Bars Fe 500.Second Floor	MT					66244.00				
41	Providing and constructing precast concrete Solid Blocks with compressive strength not less than 3.5 Newton per sqm with cement mortar 1:4 masonry (quion, jamb, closer blocks) with Solid Concrete Blocks of size (40x20x20) cms confirming to I.S 2185/1965 in Superstructure including cost of all materials, labour charges, scaffolding, curing complete as per specifications. Ground Floor	Sqm					1119.00				
42	Providing and constructing precast concrete Solid Blocks with compressive strength not less than 3.5 Newton per sqm with cement mortar 1:4 masonry (quion, jamb, closer blocks) with Solid Concrete Blocks of size (40x20x20) cms confirming to I.S 2185/1965 in Superstructure including cost of all materials, labour charges, scaffolding, curing complete as per specifications. First Floor	Sqm					1155.00				
43	Providing and constructing precast concrete Solid Blocks with compressive strength not less than 3.5 Newton per sqm with cement mortar 1:4 masonry (quion, jamb, closer blocks) with Solid Concrete Blocks of size (40x20x20) cms confirming to I.S 2185/1965 in Superstructure including cost of all materials, labour charges, scaffolding, curing complete as per specifications. Second Floor	Sqm					1190.00				
44	Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering,, Providing and removing scaffolding, including cost of materials, labour, lead, lift, curing complete as per specifications and direction of the Engineer in charge Providing Lime rendering for Plastering to Ceiling including cost of materials, labour, curing complete as per specification.	Sqm					246.00				
45	Flooring with 20mm thick polished shahabad slabs using cement mortar 1:6, 25mm thick over existing cement concrete bed or top of roof laid to line and level and jointed withcement slurry mixed with pigment to match the shade of the slab, including cost of materials, labour, curing, polishing complete as per specifications. Ground Floor	Sqm					1362.00				
46	Flooring with 20mm thick polished shahabad slabs using cement mortar 1:6, 25mm thick over existing cement concrete bed or top of roof laid to line and level and jointed withcement slurry mixed with pigment to match the shade of the slab, including cost of materials, labour, curing, polishing complete as per specifications. First Floor	Sqm					1364.00				
47	Flooring with 20mm thick polished shahabad slabs using cement mortar 1:6, 25mm thick over existing cement concrete bed or top of roof laid to line and level and jointed withcement slurry mixed with pigment to match the shade of the slab, including cost of materials, labour, curing, polishing complete as per specifications. Second Floor	Sqm					1366.00				
48	Fixing of door frames in an exisying opening including embedding frame in floor and walls after cutting masonary for holdfasts for embedding holdfast in cement concrete 1:3:6 of 20mm and downsize granite metal painting two coats of coal tar to sides of frame,making good the damages to walls and floor as required and disposal of the debries with lead upto 50 m. including cost of materials, labour, complete as per specifications.	Sqm					1206.00				
49	Providing Honne wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, HOM of machineries complete as per specifications	Cum					121793.00				
50	Providing and fixing in position fully panelled Honne Wood shutters for doors, styles and rails of 40mm thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries Complete as per Specifications. Ground Floor	Sqm					5368.00				
51	Providing and fixing in position fully panelled Honne Wood shutters for doors, styles and rails of 40mm thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries Complete as per Specifications. First Floor	Sqm					5372.00				
52	Providing and fixing in position fully panelled Honne Wood shutters for doors, styles and rails of 40mm thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries Complete as per Specifications. Second Floor	Sqm					5376.00				
53	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners wherver required smooth rendering, : Providing lime rendering for plastering to wall and ceiling and Providing and removing scaffolding, cost of materials, labour, curing complete as per specifications, direction of the Engineer in charge.for Inside.Ground Floor	Sqm					278.00				
54	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners wherver required smooth rendering, : Providing lime rendering for plastering to wall and ceiling and Providing and removing scaffolding, cost of materials, labour, curing complete as per specifications, direction of the Engineer in charge.for Inside.First Floor	Sqm					284.00				
55	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners wherver required smooth rendering, : Providing lime rendering for plastering to wall and ceiling and Providing and removing scaffolding, cost of materials, labour, curing complete as per specifications, direction of the Engineer in charge.for Inside.Second Floor	Sqm					290.00				
56	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners wherver required smooth rendering, : Providing and removing scaffolding, cost of materials, labour, curing complete as per specifications and direction of the Engineer in charge.for Outside Plastering. Ground Floor	Sqm					249.00				
57	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners wherver required smooth rendering, : Providing and removing scaffolding, cost of materials, labour, curing complete as per specifications and direction of the Engineer in charge.for Outside Plastering. First Floor	Sqm					261.00				
58	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners wherver required smooth rendering, : Providing and removing scaffolding, cost of materials, labour, curing complete as per specifications and direction of the Engineer in charge.for Outside Plastering. Second Floor	Sqm					273.00				

Sl.	Specifications	Unit	Previous Qty			Present Qty			Upto Date Qty		Rmks
			Qty	Rate	Amount	Qty	Rate	Amount	Qty	Amount	
59	Providing applying two coats of wall putty to inside plastered walls and ceiling using white cement putty. Scrapping and levelling the surface using steel blade and preparing the surface even and smooth by using different grade sand papers including cost of all materials cost oif labour and scaffolding etc complete as per the specifications	Sqm					64.00				
60	Providing and applying painting in two coats with plastic Emulsion paint of approved brand on wall surface to give an even approved shade after thoroughly brushing the surface, free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications and as per the directions of the Engineer in charge. (with Primer)	Sqm					101.00				
61	Providing and applying painting in two coats with plastic Emulsion paint of approved brand on ceiling surface to give an even approved shade after thoroughly brushing the surface, free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications and as per the directions of the Engineer in charge. (with Primer)	Sqm					106.00				
62	Providing ACE paint to external walls of approved colour and shade over prime's coat.after brooming & cleaning the surface and applying two coats of ACE paint with cost of all material,labour,lead lift with loading unloading etc.complete as per direction of Engineer in charge of work	Sqm					202.00				
63	Providing and applying painting two coats (excluding priming coat) on new wood surface and / or wood basedsurface with enamel paint to give an even shade, cleaning the surface of all dirt, dust and foreign matter, sand papering including cost ofmaterials, labour, complete as per specifications.	Sqm					96.00				
64	Flooring with 20mm thick polished shahabad slabs using cement mortar 1:6, 25mm thick over existing cement concrete bed or top of roof laid to line and level and jointed with cement slurry mixed with pigment to match the shade of the slab, including cost of materials, labour, curing, polishing complete as per specifications. Ground Floor	Sqm					1362.00				
65	Flooring with 20mm thick polished shahabad slabs using cement mortar 1:6, 25mm thick over existing cement concrete bed or top of roof laid to line and level and jointed with cement slurry mixed with pigment to match the shade of the slab, including cost of materials, labour, curing, polishing complete as per specifications. First Floor	Sqm					1364.00				
66	Flooring with 20mm thick polished shahabad slabs using cement mortar 1:6, 25mm thick over existing cement concrete bed or top of roof laid to line and level and jointed with cement slurry mixed with pigment to match the shade of the slab, including cost of materials, labour, curing, polishing complete as per specifications. Second Floor	Sqm					1366.00				
67	Providing and fixing M.S.grill work for windows and ventilators weighing 21kg/sqm using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approved design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifications.Ground Floor	Kgs					101.00				
68	Providing and fixing M.S.grill work for windows and ventilators weighing 21kg/sqm using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approved design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifications.Second Floor	Kgs					107.00				
69	Providing and fixing M.S.grill work for windows and ventilators weighing 21kg/sqm using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approved design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifications.Second Floor	Sqm					94.00				
70	Providing and applying enamel metal paint two coats(excluding priming coat) over new steel or other metal surfacebrushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materials, labour, complete as per specifications.	Sqm									
71	Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using threetrack window frame of size 92x31.75mm bottom section 1.3mm thick,weight 1.07kg/m; sides and top sections 1.3 mm, thick, weight 0.933kg/m.shutter frame section comprising top and bottom section of size40mmx18mm, wall thickness 1.25mm. weight 0.417 kg./m. shutter sideouter 40mmx18mm. wall thickness 1.25mm. weight 0.417 kg/m, shutterinterlock section 40mmx26.7mm wall thickness 1.1 mm. thick, weight 0.469 kg/m, the shutters mounted on nylon rollers with approved qualityof fixtures such as aluminium handles tower bolts etc.; providing andfixing 5.5mm. thick plain glass for shutters fitted with rubber beading allaluminium sections including cutting to required length, joints mitredsubdividing the frame tenonned and rivetted, in the assembled frame,stiffened with end clips for corners, angles etc., and fixed to the walls,lintels, floor beams/cills as the case may be, with necessary steelscrews, raul plugs or teak wood gatties including cutting masonry orconcrete and making good the original surface using cement mortar.(using aluminium section powdered coated to a minimum of 60-70 microns with exterior durable pure polyester grade powder o fapproved quality.) Ground Floor	Sqm					4877.00				
72	Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using threetrack window frame of size 92x31.75mm bottom section 1.3mm thick,weight 1.07kg/m; sides and top sections 1.3 mm, thick, weight 0.933kg/m.shutter frame section comprising top and bottom section of size40mmx18mm, wall thickness 1.25mm. weight 0.417 kg./m. shutter sideouter 40mmx18mm. wall thickness 1.25mm. weight 0.417 kg/m, shutterinterlock section 40mmx26.7mm wall thickness 1.1 mm. thick, weight 0.469 kg/m, the shutters mounted on nylon rollers with approved qualityof fixtures such as aluminium handles tower bolts etc.; providing andfixing 5.5mm. thick plain glass for shutters fitted with rubber beading allaluminium sections including cutting to required length, joints mitredsubdividing the frame tenonned and rivetted, in the assembled frame,stiffened with end clips for corners, angles etc., and fixed to the walls,lintels, floor beams/cills as the case may be, with necessary steelscrews, raul plugs or teak wood gatties including cutting masonry orconcrete and making good the original surface using cement mortar.(using aluminium section powdered coated to a minimum of 60-70 microns with exterior durable pure polyester grade powder o fapproved quality.) First Floor	Sqm					4883.00				

Sl.	Specifications	Unit	Previous Qty			Present Qty			Upto Date Qty		Rmks
			Qty	Rate	Amount	Qty	Rate	Amount	Qty	Amount	
73	Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using threetrack window frame of size 92x31.75mm bottom section 1.3mm thick,weight 1.07kg/m; sides and top sections 1.3 mm, thick, weight 0.933kg/m.shutter frame section comprising top and bottom section of size40mmx18mm, wall thickness 1.25mm. weight 0.417 kg./m. shutter sideouter 40mmx18mm. wall thickness 1.25mm. weight 0.417 kg/m, shutterinterlock section 40mmx26.7mm wall thickness 1.1 mm. thick, weight 0.469 kg/m, the shutters mounted on nylon rollers with approved qualityof fixtures such as aluminium handles tower bolts etc.; providing andfixing 5.5mm. thick plain glass for shutters fitted with rubber beading allaluminium sections including cutting to required length, joints mitredsubdividing the frame tenonned and rivetted, in the assembled frame,stiffened with end clips for corners, angles etc., and fixed to the walls,lintels, floor beams/cills as the case may be, with necessary steelscrews, raul plugs or teak wood gatties including cutting masonry orconcrete and making good the original surface using cement mortar.(using aluminium section powdered coated to a minimum of 60-70 microns with exterior durable pure polyester grade powder o fapproved quality.) Second Floor	Sqm					4889.00				
74	Fixtures Providing and fixing of Door locking arrangements	Each					709.00				
75	Providing and fixing of Handles powder coated 150mm	Each					63.00				
76	Providing and fixing of Hinges 5" heavy duty	Each					41.00				
77	Providing and fixing of Hold fasts MS	Each					43.00				
78	Providing and fixing of Tower bolt 300mm long	Each					130.00				
79	Dismantling of existing structures like culverts,bridges, retaining walls and other structure comprising of masonry, cementconcrete, wood work, steel work, including T&P and scaffolding whereverнecessary, sorting the dismantled material, disposal of unserviceablematerial and stacking the serviceable material with all lifts complete asper specifications Dismantling brick/Tile work B. In cement mortar.	Cum				34.27	275.00	9424.25	68.69	9424.25	
	UP TO 125%	Cum				8.56	275.00	2354.00		2354.00	
	ABOVE 125%	Cum				25.86	275.30	7119.26		7119.26	
80	Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts complete as per specifications. Lime /Cement Concrete. I. By Manual Means :B. Cement Concrete Grade M-15 & M-20.	Cum				2.73	420.00	1146.60	285.33	1146.60	
	UP TO 125%	Cum				0.68	420.00	285.60		285.60	
	ABOVE 125%	Cum				281.92	420.08	118428.95		118428.95	
81	Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum and fine aggregtes @ 0.47cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works inground floor level for roof slabs, staircase, lintles, retaining walls, return walls, walls (any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc., including cost of all materials, labour, HOM of machinery, curing, complete as per specifications.	Cum				54.21	7327.00	397196.67	56.12	397196.67	
	UP TO 125%	Cum				1.91	7327.00	13994.57		13994.57	
82	Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregares of ready mixed concrete for RCC works laid in 15 cms thick layers and well compated including vibrating, curing,etc., with all lead and lifts etc complete(excluisive of cost of steel and fabrication charges) Ready Mixed Cement Concrete for Beams, Staircase and Roof with M-25	Cum				209.62	7177.00	1504442.74	209.62	1504442.74	
83	Providing and laying in Mat for RCC roof at below the steel for avoiding concrete cement slurry as per the requirement of Engineer incharge.	Sqm				973.25	73.00	71047.25	1093.60	71047.25	
	UP TO 125%	Sqm				120.35	73.00	8785.55		8785.55	
84	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 24kgs, with 12mm and down size graded granite metal coarse aggregates @0.5175cum and fine aggregtes @ 0.345cum, with superplastisiser @0.225lts, machine mixed, well compacted for plain chajja of 7.5 cms. average thickness, upto ground floor level, including cost of all materials, labour, HOM of machinery, finishing, curing, complete as per specifications.	Sqm				21.06	516.00	10866.96	48.77	10866.96	
	UP TO 125%	Sqm				5.26	516.00	2714.16		2714.16	
	ABOVE 125%	Sqm				22.45	516.20	11588.69		11588.69	
85	Providing and removing Centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular / polygon in plan including cost of materials, labour complete as per specification and directions of the Engineer in charge.	Sqm				425.86	433.00	184397.38	425.86	184397.38	
86	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as roofs landings balconies and likes thickness upto 200 mm including cost of all materials labour complete as per specifications upto 3.5M from Ground level	Sqm				838.19	374.00	313483.06	1048.67	313483.06	
	UP TO 125%	Sqm				209.54	374.00	78367.96		78367.96	
	ABOVE 125%	Sqm				0.94	373.80	351.37		351.37	
87	Providing & removing centering shuttering,strutting, propping etc., and removal of form work for sides & soffits of beams, beam haunchings, cantilever girders, bresumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specifications.	Sqm				716.36	309.00	221355.24	784.82	221355.24	
	UP TO 125%	Sqm			84.55	68.46	309.00	21154.14	2625.95	21154.14	2625.95
88	Providing and removing centering, shuttering, strutting,propping etc., for chajjas,corbalsetc., including edges incluidng cost of all materials, labour complete as per specifications. Second Floor	Sqm			21.06	21.09	324.00	6833.16	6823.44	48.77	6833.16	6823.44
	UP TO 125%	Sqm			5.26	5.27	324.00	1707.48	1704.24		1707.48	1704.24
	ABOVE 125%	Sqm			22.45	22.41	323.96	7259.94	5229.95		7259.94	5229.95

SL	Specifications	Unit	Previous Qty			Present Qty			Upto Date Qty		Rmks
			Qty	Rate	Amount	Qty	Rate	Amount	Qty	Amount	
89	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for Stairs (excluding landing) except spiral staircase including cost of all materials, labour complete as per specific	Sqm				34.74	565.00	19628.10	75.12	19628.10	
	UP TO 125%	Sqm				8.68	565.00	4904.20		4904.20	
	ABOVE 125%	Sqm				31.70	564.85	17905.75		17905.75	
90	Providing TMT Steel Reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications.TMT Bars Fe 500	MT				32.58	66244.00	2158229.52	46.51	2158229.52	
	UP TO 125%	MT				8.14	66244.00	539226.16		539226.16	
	ABOVE 125%	MT				5.79	66243.78	383551.49		383551.49	
91	Providing and constructing precast concrete Solid Blocks with compressive strength not less than 3.5 Newton per sqm with cement mortar 1:4 masonry (quion, jamb, closer blocks) with Solid Concrete Blocks of size (40x20x20) cms confirming to I.S 2185/1965 in Superstructure including cost of all materials, labour charges, scaffolding, curing complete as per specifications.	Sqm				1064.33	1190.00	1266552.70	1075.32	1266552.70	
	UP TO 125%	Sqm				10.99	1190.00	13078.10		13078.10	
92	Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering,, Providing and removing scaffolding, including cost of materials, labour, lead, lift, curing complete as per specifications and direction of the Engineer in charge Providing Lime rendering for Plastering to Ceiling including cost of materials, labour, curing complete as per specification.	Sqm				832.28	258.00	214728.24	985.65	214728.24	
	UP TO 125%	Sqm				153.37	258.00	39569.46		39569.46	
93	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners wherver required smooth rendering, : Providing lime rendering for plastering to wall and ceiling and Providing and removing scaffolding, cost of materials, labour, curing complete as per specifications, direction of the Engineer in charge.for Inside Plastering	Sqm				1224.59	290.00	355131.10	1925.85	355131.10	
	UP TO 125%	Sqm				306.14	290.00	88780.60		88780.60	
	ABOVE 125%	Sqm				395.12	289.54	114403.04		114403.04	
94	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners wherver required smooth rendering, : Providing and removing scaffolding, cost of materials, labour, curing complete as per specifications and direction of the Engineer in charge.for Outside Plastering	Sqm				832.53	273.00	227280.69	1214.32	227280.69	
	UP TO 125%	Sqm				208.13	273.00	56819.49		56819.49	
	ABOVE 125%	Sqm				173.66	272.93	47397.02		47397.02	
95	Flooring with 20mm thick polished shahabad slabs using cement mortar 1:6, 25mm thick over existing cement concrete bed or top of roof laid to line and level and jointed withcement slurry mixed with pigment to match the shade of the slab, including cost of materials, labour, curing, polishing complete as per specifications	Sqm					1366.00				
96	Providing and fixing M.S.grill work for windows and ventilators weighing 21kg/sqm using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approved design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifications.	Kgs				131.04	113.00	14807.52	131.04	14807.52	
97	Providing and applying enamel metal paint two coats(excluding priming coat) over new steel or other metal surfacebrushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materials, labour, complete as per specifications.	Sqm				99.23	94.00	9327.62	132.10	9327.62	
	UP TO 125%	Sqm				24.80	94.00	2331.20		2331.20	
	ABOVE 125%	Sqm				7.01	93.74	657.12		657.12	
98	Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using threetrack window frame of size 92x31.75mm bottom section 1.3mm thick,weight 1.07kg/m; sides and top sections 1.3 mm, thick, weight 0.933kg/m.shutter frame section comprising top and bottom section of size40mmx18mm, wall thickness 1.25mm. weight 0.417 kg./m. shutter sideouter 40mmx18mm. wall thickness 1.25mm. weight 0.417 kg/m, shutterinterlock section 40mmx26.7mm wall thickness 1.1 mm. thick, weight 0.469 kg/m, the shutters mounted on nylon rollers with approved qualityof fixtures such as aluminium handles tower bolts etc.; providing andfixing 5.5mm. thick plain glass for shutters fitted with rubber beading allaluminium sections including cutting to required length, joints mitredsubdividing the frame tenonned and rivetted, in the assembled frame,stiffened with end clips for corners, angles etc., and fixed to the walls,lintels, floor beams/cills as the case may be, with necessary steelscrews, raul plugs or teak wood gatties including cutting masonry orconcrete and making good the original surface using cement mortar.(using aluminium section powdered coated to a minimum of 60-70 microns with exterior durable pure polyester grade powder ofapproved quality.)	Sqm					4889.00				
99	Fixing of door frames in an exisying opening including embedding frame in floor and walls after cutting masonary for holdfasts for embedding holdfast in cement concrete 1:3:6 of 20mm and downsize granite metal painting two coats of coal tar to sides of frame,making good the damages to walls and floor as required and disposal of the debries with lead upto 50 m. including cost of materials, labour, complete as per specifications. Pg No 57,Item No9.80	Sqm				13.00	1202.00	15626.00	13.00	15626.00	
100	Providing Honne wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, HOM of machineries complete as per specifications	Cum			0.59 0.15 0.49	1.235	121793.00	150414.36	1.24	150414.36	
101	Providing and fixing in position fully panelled Honne Wood shutters for doors, styles and rails of 40mm thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries Complete as per Specifications.	Sqm					5376.00				

SL	Specifications	Unit	Previous Qty			Present Qty			Upto Date Qty		Rmks
			Qty	Rate	Amount	Qty	Rate	Amount	Qty	Amount	
102	Providing applying two coats of wall putty to inside plastered walls and ceiling using white cement putty. Scrapping and levelling the surface using steel blade and preparing the surface even and smooth by using different grade sand papers including cost of all materials cost oif labour and scaffolding etc complete as per the specifications	Sqm					64.00				
103	Providing and applying painting two coats (excluding priming coat) on new wood surface and / or wood basedsurface with enamel paint to give an even shade, cleaning the surface of all dirt, dust and foreign matter, sand papering including cost ofmaterials, labour, complete as per specifications.	Sqm					96.00				
104	Providing and applying painting in two coats with plastic Emulsion paint of approved brand on wall surface to give an even approved shade after thoroughly brushing the surface, free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications and as per the directions of the Engineer in charge. (with Primer)	Sqm					101.00				
105	Providing and applying painting in two coats with plastic Emulsion paint of approved brand on Ceiling surface to give an even approved shade after thoroughly brushing the surface, free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications and as per the directions of the Engineer in charge. (with Primer)	Sqm					106.00				
106	Providing ACE paint to external walls of approved colour and shade over prime's coat after brooming & cleaning the surface and applying two coats of ACE paint with cost of all material,labour,lead lift with loading unloading etc.complete as per direction of Engineer in charge of work.	Sqm					202.00				
107	Providing and laying in position plain cement concrete of mix M20 with OPC cement @ 300kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregtes @ 0.43cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation,plinth and cills, including cost of all materials, labour, HOM of machinery, curing complete as per specifications.	Cum					6702.00				
108	Extra for use of water proofing compound in cement concrete of mix 1:1.5:3, @ 1kg of compound per Bag of cement.	Cum					224.00				
109	Providing and fixing of Door locking arrangements	Each					709.00				
110	Providing and fixing of Handles powder coated 150mm	Each					63.00				
111	Providing and fixing of Hinges 5" heavy duty	Each					41.00				
112	Providing and fixing of Hold fasts MS	Each					43.00				
113	Providing and fixing of Tower bolt 300mm long	Each					130.00				
114	Earth work excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in Hard soil not exceeding 1.5m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m after breaking of clods complete as per specification	Cum				94.17	317.00	29851.89	233.24	29851.89	
	UP TO 125%	Cum				23.54	317.00	7462.18		7462.18	
	ABOVE 125%	Cum				115.53	316.84	36604.53		36604.53	
115	Filling available excavated earth (excluding rock) insides of foundations upto plinth in layers not exceeding 20cms. In depth, compacting each deposited layer by ramming after watering with a lead upto 50m. And lift upto 1.5m including cost of all labour complete as per specifications.	Cum				53.79	142.00	7638.18	182.80	7638.18	
	UP TO 125%	Cum				13.44	142.00	1908.48		1908.48	
	ABOVE 125%	Cum				115.57	142.40	16457.17		16457.17	
116	Transportation of excavated earth by mechanical means including loading and unloading with a lead of 20 kmtr and dispersing the same as directed. lead ?	Cum				56.50	128.00	7232.00	56.50	7232.00	
117	Providing and laying in position Plain Cement Concrete of mix 1:3:6 with OPC cement @ 220kgs ,with 40mm and down size graded granite metal coarse aggregates @ 0 .892 cum and fine aggregates @ 0.465cum machine mixed, concrete laid in layers not exceeding 15 cms thick, well compacted, in foundation including cost of all materials,labour, HOM of machinery ,curing complete as per specifications.	Cum				7.18	5754.00	41313.72	27.87	41313.72	
	UP TO 125%	Cum				1.79	5754.00	10299.66		10299.66	
	ABOVE 125%	Cum				18.90	5754.16	108753.62		108753.62	
118	Providing and constructing granite / trap / basalt Size Stone Masonry in cement mortar 1:6, stone hammered dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of maerials, labour, curing Complete as per specifications.	Cum				13.73	4544.00	62389.12	38.68	62389.12	
	UP TO 125%	Cum				3.43	4544.00	15585.92		15585.92	
	ABOVE 125%	Cum				21.52	4543.75	97781.50		97781.50	
119	Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum and fine aggregtes @ 0.47cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation plinth for roof slabs, staircase, lintles, retaining walls, return walls, walls (any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc., including cost of all materials, labour, HOM of machinery, curing, complete as per specifications.	Cum				19.22	7208.00	138537.76	43.56	138537.76	
	UP TO 125%	Cum				4.80	7208.00	34598.40		34598.40	
	ABOVE 125%	Cum				19.54	7207.83	140841.00		140841.00	
120	Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum and fine aggregtes @ 0.47cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in ground floor level for roof slabs, staircase, lintles, retaining walls, return walls, walls (any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc., including cost of all materials, labour, HOM of machinery, curing, complete as per specifications. Ground Floor	Cum				11.38	7208.00	82027.04	11.43	82027.04	

Sl.	Specifications	Unit	Previous Qty			Present Qty			Upto Date Qty		Rmks
			Qty	Rate	Amount	Qty	Rate	Amount	Qty	Amount	
	UP TO 125%	Cum				0.05	7208.00	360.40		360.40	
121	Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum and fine aggregtes @ 0.47cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in ground floor level for roof slabs, staircase, lintles, retaining walls, return walls, walls (any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc., including cost of all materials, labour, HOM of machinery, curing, complete as per specifications. First Floor	Cum				7.87	7267.00	57191.29	7.87	57191.29	
122	Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum and fine aggregtes @ 0.47cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in ground floor level for roof slabs, staircase, lintles, retaining walls, return walls, walls (any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc., including cost of all materials, labour, HOM of machinery, curing, complete as per specifications. Second Floor	Cum				9.15	7327.00	67042.05	9.15	67042.05	
123	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth and string courses cost of all materials, labour complete as per specificaitons.	Sqm				35.86	337.00	12084.82	35.86	12084.82	
124	Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregares of ready mixef concrete for RCC works laid in 15 cms thick layers and well compated including vibrating, curing,etc., with all lead and lifts etc complete(excluisive of cost of steel and fabrication charges) Ready Mixed Cement Concrete for Beams, Staircase and Roof with M-25	Cum				36.07	7177.00	258874.39	37.92	258874.39	
	UP TO 125%	Cum				1.85	7177.00	13277.45		13277.45	
125	Providing and removing Centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular / polygon in plan including cost of materials, labour complete as per specification and directions of the Engineer in charge. Ground Floor	Sqm				27.00	421.00	11367.00	53.94	11367.00	
	UP TO 125%	Sqm				6.75	421.00	2841.75		2841.75	
	ABOVE 125%	Sqm				20.19	421.26	8505.24		8505.24	
126	Providing and removing Centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular / polygon in plan including cost of materials, labour complete as per specification and directions of the Engineer in charge. First Floor	Sqm				43.50	427.00	18574.50	54.40	18574.50	
	UP TO 125%	Sqm				10.90	427.00	4654.30		4654.30	
127	Providing and removing Centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular / polygon in plan including cost of materials, labour complete as per specification and directions of the Engineer in charge. Second Floor	Sqm				43.50	433.00	18835.50	75.98	18835.50	
	UP TO 125%	Sqm				10.87	433.00	4706.71		4706.71	
	ABOVE 125%	Sqm				21.61	433.13	9359.94		9359.94	
128	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as roofs landings balconies and likes thickness upto 200 mm including cost of all materials labour complete as per specifications upto 3.5M from Ground level. Ground Floor	Sqm				62.48	362.00	22617.76	62.48	22617.76	
129	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as roofs landings balconies and likes thickness upto 200 mm including cost of all materials labour complete as per specifications upto 3.5M from Ground level. First Floor	Sqm				62.48	368.00	22992.64	62.48	22992.64	
130	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as roofs landings balconies and likes thickness upto 200 mm including cost of all materials labour complete as per specifications upto 3.5M from Ground level. Second Floor	Sqm				63.70	374.00	23823.80	86.62	23823.80	
	UP TO 125%	Sqm				15.92	374.00	5954.08		5954.08	
	ABOVE 125%	Sqm				7.00	373.80	2616.60		2616.60	
131	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintles exceeding 1 m in depth incluidng cost of all materials, labour complete as per specifications. Ground Floor	Sqm				26.16	297.00	7769.52	67.46	7769.52	
	UP TO 125%	Sqm				6.54	297.00	1942.38		1942.38	
	ABOVE 125%	Sqm				34.76	296.66	10311.90		10311.90	
132	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintles exceeding 1 m in depth incluidng cost of all materials, labour complete as per specifications. First Floor	Sqm				36.80	303.00	11150.40	71.46	11150.40	
	UP TO 125%	Sqm				9.20	303.00	2787.60		2787.60	
	ABOVE 125%	Sqm				25.46	302.60	7704.20		7704.20	
133	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintles exceeding 1 m in depth incluidng cost of all materials, labour complete as per specifications. Second Floor	Sqm				36.80	309.00	11371.20	90.71	11371.20	
	UP TO 125%	Sqm				9.20	309.00	2842.80		2842.80	
	ABOVE 125%	Sqm				44.71	308.53	13794.38		13794.38	